

A custom house at a standard price

- Engineered for strength; designed for efficient construction
- Easily adapted to local structural building codes and weather conditions
- Fabricated with low-maintenance galvanized steel frame and gutters
- Glazed with a wide choice of economical materials


Steel, peak-roof R/S II series greenhouses are ideal for retailers and institutions needing a high-quality structure at an affordable price. This strong, versatile design is easily adapted to local structural building codes throughout the country.

The heart of the R/S II is a low-maintenance, galvanized, rust-resistant frame. Trusses are centered over and attached directly to square-tube columns, and the centerline of each member converges to a single point. This unique design, secured with a single bolt, ensures the strongest house possible, with significantly better resistance to side and downward stresses. Trusses and connectors are factory-assembled and welded, ensuring consistent quality. Fabricated from 12-gauge galvanized steel, the gutters are

When you choose an R/S II, We build the house to meet your requirements-but you don't pay for more house than you need.

wide enough to walk through, and meet at a splice and sealed to guarantee tight joints. And unlike most other manufacturers, we scrutinize the entire design using the latest computerized structural member analysis, and obtain the approval of independent engineers to ensure the integrity of your house.

The design's flexibility enhances the inherent strength of the house. Structural components are selected and sized to match your environmental and load requirements. The house is available in five different widths and




three standard sidewall heights. The house is infinitely expandable—we can build one or ten, and add on later, attaching to either end, either side, or both. When you choose an R/S II, we build the house to meet your local growing, weather and structural code requirements—but you don't pay for more house than you really need.

All of this adaptability adds up to affordability and long life. A broad array of materials, including energy-efficient structured sheet, easy-to-install corrugated polycarbonate or metal—even glass and shade cloth—gives you the freedom to choose the most appropriate glazing for your environment, incorporating classroom space, checkout areas or storage facilities. On-site construction costs are reduced by using factory-welded, predrilled components; galvanized steel keeps maintenance expenses to a minimum.

Engineered for value from the ground up, the R/S II combines the best of two worlds: custom features at standard prices. To find out more about how the strength, flexibility and affordability of an R/S II house fits into your future, call Ludy at 1.800.255.LUDY (5839) for a consultation or quotation today.


Specifications

Ludy Greenhouse Manufacturing Corporation
Box 141 ■ New Madison, Ohio 45346
Phone: 800 255 5839 ■ Fax: 937 996 8031 ■ www.ludy.com




Roof and side vents are available in multitude of combinations


The Ludy Design brings the centerlines of all structural members to a single point on top of the post. Loading forces are transferred to the strongest part of the structure and members support each other. Other designs using a sided mounted gusset plate are highly susceptible to uneven loading. ▼



The Ludy engineering advantage



Versatile glazing



Wide, sturdy gutters

Construction

- All structural components are pre-galvanized, rust-resistant steel. Hot-dipped galvanizing on all welded parts after fabrication is optional
- Post: square steel tubes; sized by application
- Trusses: square; factory welded design to center on and attach directly to post top with a single bolt; sized by application.
- Purlins: square or Z-type; sized by application
- Bracing: roof wind rod X-bracing, Sidewall X-bracing, gable bracing and longitudinal truss bracing included.

Gutters

- 12" wide high strength steel sealed by joining them at a gutter splice at each post.
- Various extension lengths are available along with down spout connector and drip channels

Sizes

- Widths: 20.5, 25, 30, 35.5 and 41.5 ft (6.25, 7.62, 9.14, 10.82 and 12.65 m)
- Lengths: standard 10 or 12 foot bays; full length can be any multiple of chosen bay size.
- Sidewall: standard 8, 10, or 12 feet; higher walls available.

Glazing options

- 8mm polycarbonate structured sheet in 4 or 6 feet bar spacing.
- 16mm polycarbonate structured sheet
- Corrugated polycarbonate
- Glass (annealed, tempered or laminated)
- 16mm or 8mm acrylic structured sheet
- Corrugated metal
- Shade Cloth



R/SII



© 6/003 Ludy Greenhouse Manufacturing Corporation
Gatorshield is a registered trademark of Allied Tube & Conduit, Harvey IL
This material is not intended to form a basis of a contract
All specifications subject to change without notice

ludy.com

Let Us Design Yours

Looking for ways to combat rising heating costs?


Install PowerPull curtains and reduce your energy costs up to 40%. Wadsworth's systems reduce energy costs year-round while improving plant quality and shopper and worker comfort.



■ Tom's Farm Market, Huntley, IL

Features:

- Positive drive rack and pinion system — no cable to re-tension
- Fabric glides between stationary stainless steel lines
- Slow-moving system optimizes management of cold air spill
- Built-in safety limits protect your system
- Durable fabric— resistant to UV, heat and chemicals
- Small bundle size ensures minimal shade
- Positive seal when closed
- Flexible design, easy installation for new construction or retrofitting





"All of Wadsworth's equipment is reliable and durable. We've had the same curtains for over 12 years!"

— Brian Clark
Chicago Botanical
Gardens

About our design

At Wadsworth, we have nearly four decades of experience with curtain systems. Over the years, we've perfected curtain design, and today we're proud to offer the longest-lasting system in the industry.


Our extensive experience means we're able to offer you any kind of curtain system you'd like, including a drum and cable system. We suggest the push/pull system because its durability, dependability and minimal maintenance pass the Wadsworth test.



A. Drive Unit



B. Roller Bracket




C. Cloth Hanger Clip

This nylon clip has the advantage of clamping the supported fabric top and bottom with a broader holding surface than most clips. The circular leg clamps the fabric together to hold the material firmly in place.

Part #F-0503

Shipping Wt. 0.008 lb | 0.004 kg



D. Wire Vise

Engineered for simplicity, the Wadsworth wire vise is easy to use and requires no tools. Made of aluminum, it is lightweight, economical and rustproof. Available to hold 0.080 stainless steel wire (page 7).

Part #H-0412

Shipping Wt. 0.028 lb | 0.013 kg

Why Wadsworth?

Growers tell us that they prefer the push/pull system because they just install it and enjoy. Drum and cable systems require constant maintenance to re-tension the cables. Visit our website to learn more about why growers choose Wadsworth at www.WadsworthControls.com.



■ Pleasant View, Loudon, NH




We custom-design each curtain system to meet your needs. Call today for a quote and start saving—
1.800.821.5829 or quotes@WadsworthControls.com

Benefits:

- Improves crop quality
- Pays for itself — up to 40% in energy savings means quick return on investment
- Enhances control of environment with temperature, light and humidity control
- Heat retention — cover at night when 80% of heating occurs
- Controls light level
- Cools 10° to 15° F
- Reduces plant stress
- Reduces water consumption
- Provides customer and worker comfort
- Helps maintain uniform temperatures
- Reduces labor costs — no more white washing
- Happy plants, happier owner

WHY I CHOSE WADSWORTH



"We've got shade and blackout curtains. The black cloth is almost impervious; it provides big heat savings in the winter. In warmer weather we rely on the shade to cool. It can be 98° outside and the plants inside stay nice and cool."

— Jack Weatherford
Weatherford Farms
Stafford, TX



"We prefer Wadsworth's curtains because they are well designed, and have excellent mechanics."

— Mark DeJong
Theo Vanden Broek
DeJong's Greenhouse
Pella, IA
www.DeJongGreenhouses.com





"We have a long relationship with Wadsworth and we know we can trust them to deliver a great system. I'm happy we went with Wadsworth; they take care of us."

— Vince Beal
Bell Nursery
Burtonville, MD
www.BellNursery.com

Attention to detail


We pay attention to every element, like the shape of our clips and the specially designed grooves in our lead edge tube. We know that these features provide the system with the smallest bundle size so your crop has maximum sun when the system is not in use.



A. Aluminum Fabric Clip

Secures fabric to 10 gauge aluminum, galv. steel angle and various other surfaces. Its serrated inner surfaces provide extra holding power to keep the fabric in place.

Part #F-0510 | Shipping Wt. 0.012 lb | 0.005kg



B. Aluminum Lead Edge Tubing

7/8" O.D. x 12' aluminum tube with continuous groove for locking the lead edge fabric clip in place.

Part #G-0121 | Shipping Wt. 0.42 lb | 0.19kg



C. Lead Edge Material Clip

Clip secure fabric around 7/8" O.D. lead edge tubing (B). The extended legs gather fabric as system uncovers.

Part #F-0505 | Shipping Wt. .036 lb | .016kg



D. Stainless Steel Wire

0.080 stainless steel wire is extremely durable. Fabric glides on top of lines in PowerPull Systems. Sold in 2500' and 5000' coils. Tensile strength: 1800 lbs.

Part #G-0225: 2500' | Shipping Wt. 43 lb | 20kg


Part #G-0220: 5000' | Shipping Wt. 86 lb | 39kg




E. Lead Edge Drive Line Bracket

Attaches lead edge tube to the push tube.


Part #S-9145 | Shipping Wt. .42 lb | .19kg




QTY	Description	Location	QTY	Units	Length
21	8mm Clear Polycarbonate	Roof	21	71.54'	10'-0" (195')
2	8mm Clear Polycarbonate	Gable End With Over	2	71.54'	12'-0" (142')
2	8mm Clear Polycarbonate	Gable End With Over	2	71.54'	10'-0" (126')
4	8mm Clear Polycarbonate	Both Gable Ends	4	71.54'	8'-0" (96')
2	8mm Clear Polycarbonate	Gable End With Vent	2	71.54'	9'-0" (105')
2	8mm Clear Polycarbonate	Gable End With Vent	2	71.54'	8'-0" (97')
8	8mm Clear Polycarbonate	Gable Vent	8	35.54"	4'-0 7/8" (48 7/8')
24	8mm Clear Polycarbonate	Roof Wall	24	71.54'	8'-0" (97')
2	8mm Clear Polycarbonate	Gable Vent	2	42.518"	4'-0 7/8" (48 7/8')



1 Elevation @ Column Line 1
Scale: 1/4" = 1'-0" at 24 x 36



3 Cross Section @ Column Line 4
Scale: 1/4" = 1'-0" at 24 x 36



ID	Description	Location	SPC	Area	Length
0100	8mm Clear Polycarbonate	Roof	24	71.54'	16'-0" (188')
0101	8mm Clear Polycarbonate	Inside End With Door	2	71.54'	15'-0" (182')
0102	8mm Clear Polycarbonate	Gable End With Door	2	71.54'	10'-0" (120')
0103	8mm Clear Polycarbonate	Both Gable Ends	4	71.54'	8'-0" (96')
0104	8mm Clear Polycarbonate	Gable End With Vent	2	71.54'	8'-0" (96')
0105	8mm Clear Polycarbonate	Gable End With Vent	2	71.54'	8'-0" (96')
0106	8mm Clear Polycarbonate	Gable Vent	8	35.54'	4'-0.78" (48.78')
0107	8mm Clear Polycarbonate	Sidewall	24	71.54'	8'-0" (96')
0108	8mm Clear Polycarbonate	Gable Vent	2	40.119'	4'-0.78" (48.78')

Key Notes

Framing Notes:
 0100 Outer Post, typical. Refer to structural drawings for sizes.
 0105 Mount on top of concrete form wall.
 0111 5/8" w/df height, dimensions are from finished floor to bottom of the bottom chord.
 0112 End post are offset towards truss/rod of structure in order to achieve flush framing for glazing system.
 0118 Continuous rafter.

Glazing Notes:
 0205 8mm (3/4") 14-14, double wall insulated panels.
 0211 Aluminum edge for no vents.
 0217 Masonry base work, not by Ludy, shown for reference. Field verify dimensions.

Equipment Notes:
 0104 Exhaust fan, see equipment sheets for more information.
 0104 Single continuous run of 4" duct vent.



Childress Engineering Services, Inc.
 3300 N. Plano Road, Suite 1200
 Richardson, Texas 75082
 (214) 431-6622
 Fax: (214) 431-6631
 S.M.A. P.E.

Issue Record:


Designer: **C.M.**

Drawing Issue Date: **11-11-09**


Elevations
Cypress Springs High School
 7909 Fry Road
 Cypress, Texas 77433

Ludy Project No. **109L608**


GA3.1



1 Elevation @ Column Line A
 GA3.1 Scale: 1/4" = 1'-0" at 24 x 36



2 Elevation @ Column Line B
 GA3.1 Scale: 1/4" = 1'-0" at 24 x 36



Ludy Greenhouse Manufacturing Corporation 122 Railroad Street New Madison, Ohio 45346 P.937.996.1921 F.937.996.8031 LUDY.COM

ID	Description	QTY	Top Panel	Bottom Panel	Flap Opening	Hinge Type	Lock out	Trim/Kit	Notes
D1	(1 Pair) Aluminum Doors	1	1/2" Clr Glass	Aluminum	70" x 82"	1 1/2 Pair Butt Hinges	Thumb Lock	Included	Global Closure (included)
D2	-	-	-	-	-	-	-	-	-
D3	-	-	-	-	-	-	-	-	-
D4	-	-	-	-	-	-	-	-	-
D5	-	-	-	-	-	-	-	-	-
D6	-	-	-	-	-	-	-	-	-
D7	-	-	-	-	-	-	-	-	-

Equipment and Electrical Data

ID	Description	Qty	Volts	Phase	HP	Starting Amps	Full Amps	Manufacturer	Supplier
1	DCAM 10 3/8" Speed Exhaust Fan	1	115	1	1/2	-	5.5	ACME	
2	DCAM 10 3/8" Speed Exhaust Fan	1	115	1	1/2	-	8	ACME	
3	VTD 1/2" Fan	2	115	1	1/2	-	1	Whisper	
4	POP 1200 Natural Circ Heater	1	115	1	1/2	-	5.1	Melroe	
5	1" Panel # 1 x 25 Evaporative Cooling System	1	115	1	3/10	-	9	ACME	
6	WCC000 3 1/2" Motor - 25" Outside Apparatus Gable Vent	1	115	1	1/5	-	2.5	Westworth Control Systems	
7	WCC000 3 1/2" Motor - 25" Outside Apparatus Gable Vent	1	115	1	1/5	-	2.8	Westworth Control Systems	
8	Slope-Fit-Slope Shade System	-	-	-	-	-	-	Westworth Control Systems	
9	1/2" x 10' Free-standing Benches	8	-	-	-	-	-	Ludy Greenhouse Mfg.	
10	Step Up Controller & Controller Panel	1	-	-	-	-	-	Westworth Control Systems	
11	-	-	-	-	-	-	-	-	-
12	-	-	-	-	-	-	-	-	-
13	-	-	-	-	-	-	-	-	-
14	-	-	-	-	-	-	-	-	-
15	-	-	-	-	-	-	-	-	-
16	-	-	-	-	-	-	-	-	-
17	-	-	-	-	-	-	-	-	-

Notes


* Coordinate match location with floor plan & the NEC and local codes allow utilization of the supplied wire 18 gauge. The control box must be within 2' of the gear motor. If an alternate location is desired, additional wiring and/or labor will not be furnished by Ludy Greenhouse Mfg. Corp.

Key Notes


Framing Notes:
 G100 Gutter Profile, typical. Refer to structural drawings for sizes.
 G105 Mount on top of concrete knee wall.
 G111 Sillio wall height, dimensions are from finished floor to bottom of the bottom chord.
 G112 End post are offset toward truss/structure in order to achieve flush framing for glazing system.
 G118 Continuous wave.

Glazing Notes:
 G201 Green Glaz 1/2" Thick double wall Insulated panels.
 G211 Aluminum ridge for 1/2" ins.
 G217 Masonry knee wall, not by Ludy, shown for reference. Field verify dimensions.


Equipment Notes:
 G301 Exhaust fan, see equipment sheets for more information.
 G314 Single continuous run of 1/2" cable vent.



2 Evaporative Cooling Flashing Layout
 GA1.0 Scale: 1/4" = 1'-0" at 24 x 36



1 Floor Plan
 GA1.0 Scale: 1/4" = 1'-0" at 24 x 36



Notice:
 The undersigned is a duly licensed professional engineer in the State of Texas, No. 15211, and is hereby certifying that the plans herein were prepared by me or under my direct supervision and that I am a duly licensed professional engineer in the State of Texas, No. 15211.

Ludy GREENHOUSES
 Greenhouse Design and Consulting

Proud
 Founding
 Member of

NGMA
 National Greenhouse Manufacturers Association

Professional Engineer in Responsible
 Charge of Structural Engineering Inc.

Issue Record:

Design: **C.M.**

Drawing Issue Date: **11-11-09**

Floor Plan
Cypress Springs High School
 7909 Fry Road
 Cypress, Texas 77433

Ludy Project No. **109L608**


GA1.0

Ludy Greenhouse Manufacturing Corporation 122 Railroad Street New Madison, Ohio 45346 P. 937.986.1521 F. 937.986.8031 www.ludy.com


ID	Material	Location	Qty	Width	Length
1	Thin Clear Polycarbonate	Roof	24	71 5/8"	16'-0" (158')
2	Thin Clear Polycarbonate	Gable End Vents	2	71 5/8"	12'-0" (114')
3	Thin Clear Polycarbonate	gable End VMB Door	2	71 5/8"	12'-0" (114')
4	Thin Clear Polycarbonate	High Gable Ends	4	71 5/8"	6'-0" (58')
5	Thin Clear Polycarbonate	Gable End Vents	2	71 5/8"	2'-0" (18')
6	Thin Clear Polycarbonate	Gable End Vents	2	71 5/8"	2'-0" (18')
7	Thin Clear Polycarbonate	Gable Vents	4	38 1/2"	4'-0 7/8" (38 7/8')
8	Thin Clear Polycarbonate	Roof	24	71 5/8"	6'-0" (58')
9	Thin Clear Polycarbonate	Gable Vents	2	48 5/8"	4'-0 7/8" (38 7/8')

Key Notes

- Framing Notes:**
- G102 Gable End Post, 1x12, Refer to structural drawings for sizes.
 - G103 Mount on top of concrete block wall.
 - G111 Side wall height, dimensions are from finished floor to bottom of the before chart.
 - G112 End post are offset towards truss in addition to achieve 6:12 framing for glazing system.
 - G118 Continuous eave.
- Glazing Notes:**
- G101 1/2" (12.7) Thick double wall insulated panels.
 - G111 Aluminum clips for no vents.
 - G112 Masonry base wall, per by Ludy, shown for reference. Flat verify dimensions.
- Equipment Notes:**
- G301 Exhaust fan, see equipment sheets for more information.
 - G311 Single construction of 4" side vent.



1 Roof Plan
GA2.0 Scale: 1/4" = 1'-0" at 24 x 36



Ludy.com P: 937.996.1921 F: 937.996.8031

Notice:
The user of this document is responsible for obtaining the necessary permits and approvals from the local, state, and federal authorities. Ludy Greenhouses is not responsible for any consequences arising from the use of this document.

Ludy GREENHOUSES
Greenhouse Design and Consulting

Founding Member of: **NGMA**
National Greenhouse Manufacturers Association

Professional Engineer in Responsible Charge of Structural Engineering in:
Texas, Florida, Georgia, North Carolina, South Carolina, Virginia, West Virginia, Kentucky, Tennessee, Mississippi, Alabama, Louisiana, Arkansas, Missouri, Illinois, Indiana, Michigan, Ohio, Pennsylvania, New York, New Jersey, Delaware, Maryland, Washington, D.C., and the District of Columbia.

Childrens Engineering Services, Inc.
2505 N. Mans Road, Suite 1200
Richardson, Texas 75082
(214) 454-6110
Fax: (214) 454-6831
John M.B., P.E.

New Record

Designer: **C.M.**
Drawing Issue Date: **11-11-09**

Glazing Roof Plan
Cypress Springs High School
7909 Fry Road
Cypress, Texas 77433

Ludy Project No. **109L608**

GA2.0

Glazing Schedule


ID	Description	Location	QTY	Width	Length
G10	Emm Clear Polycarbonate	Roof	24	71.50"	14'-0" (168')
G11	Emm Clear Polycarbonate	Gable End Glass Door	2	71.50"	13'-0" (141')
G12	Emm Clear Polycarbonate	Gable End Glass Door	2	71.50"	12'-0" (126')
G13	Emm Clear Polycarbonate	Both Gable Ends	4	71.50"	8'-0" (96')
G14	Emm Clear Polycarbonate	Gable End with Vest	2	71.50"	5'-0" (60')
G15	Emm Clear Polycarbonate	Gable End with Vest	2	71.50"	7'-0" (84')
G16	Emm Clear Polycarbonate	Gable End with Vest	6	35.75"	4'-0" (48') (180')
G17	Emm Clear Polycarbonate	Sidewall	24	71.50"	8'-0" (96')
G18	Emm Clear Polycarbonate	Gable End	2	42.25"	4'-0" (48')

Key Notes


Finishing Notes:
 G10: Center Panel System. Refer to structural drawings for details.
 G11: Mount on top of concrete base wall.
 G12: Side wall height. Dimensions are from finished floor to bottom of the bottom chord.
 G13: End zone are offset towards knicker of structure in order to achieve 3/8" framing for glazing system.
 G18: Continuous eave.

Glazing Notes:
 G10: 5mm (3/16") thick double wall insulated panels.
 G11: Aluminum ridge for no vents.
 G17: Assembly knee wall, not by Ludy, shown for reference. Field verify dimensions.
 G18: Continuous eave.


Equipment Notes:
 G11: Refer to equipment sheets for more information.
 G17: Single continuous run of 4" eave vent.



1 Elevation @ Column Line A
 Scale: 1/4" = 1'-0" at 24 x 36



2 Elevation @ Column Line B
 Scale: 1/4" = 1'-0" at 24 x 36



Notice:
 The user is the licensee of the information contained herein. It is the user's responsibility to ensure that the information is used in accordance with the applicable laws and regulations. Ludy Greenhouses, Inc. is not responsible for any misuse of the information.

Ludy GREENHOUSES
 Greenhouse Design and Consulting

Proud Founding Member of **NGMA**

Professional Engineer in Responsible Charge of Structural Engineering is:

Childress Engineering Services, Inc.
 2005 N. Plano Road, Suite 100
 Richardson, Texas 75082
 (214) 454-6110
 Fax: (214) 454-6811
 Childress, E.S., P.E.

Name Record:

Engineer: **C.M.**

Drawing Issue Date: **11-11-09**

Elevations

Cypress Springs High School
 7909 Fry Road
 Cypress, Texas 77433

Ludy Project No.: **109L608**

GA3.1

Ludy Greenhouse Manufacturing Corporation, 122 Railroad Street, New Madison, Ohio 45346, P: 937.996.1921, F: 937.996.8031, www.ludy.com

Door Schedule

ID	Description	Qty	Mat. Finish	Frame Finish	Frame Opening	Frame Type	Lock Set	Threshold	Glazing
D1	1 1/2" x 6" Glass	1	Aluminum	Aluminum	78" x 82"	1 1/2" Pair But. Wings	Thumb Lock	Inch. Inset	Global Privacy (Optional)
D2	-	-	-	-	-	-	-	-	-
D3	-	-	-	-	-	-	-	-	-
D4	-	-	-	-	-	-	-	-	-
D5	-	-	-	-	-	-	-	-	-
D6	-	-	-	-	-	-	-	-	-
D7	-	-	-	-	-	-	-	-	-

Equipment and Electrical Data

ID	Description	Qty	Volts	Phase	Watt	Refrigerant	Refr. Type	Manufacturer
1	DC448 Single Speed Exhaust Fan	1	115	1	142	-	-	ACME
2	DC448 Two Speed Exhaust Fan	1	115	1	142	-	-	ACME
3	T12 H.A. Fan	2	115	1	110	-	-	Schaefer
4	200" T12 Natural Gas Heater	1	115	1	150	-	-	Melroe
5	6" x 4" x 25" Evaporative Cooling System	1	115	1	110	-	-	ACME
6	VC2000LS Vane Motor - 1/2" Lubricate Approx. 600k Inlet	1	115	1	115	-	-	Weather Control Systems
7	VC2000 Thru Motor	1	115	1	115	-	-	Weather Control Systems
8	Shade Pad/Block Shade System	1	-	-	-	-	-	Weather Control Systems
9	6" x 10" Free-Standing Benches	8	-	-	-	-	-	Lady Greenhouse Mfg.
10	Temp Up Controller & Controller Panel	1	-	-	-	-	-	Weather Control Systems
11	-	-	-	-	-	-	-	-
12	-	-	-	-	-	-	-	-
13	-	-	-	-	-	-	-	-
14	-	-	-	-	-	-	-	-
15	-	-	-	-	-	-	-	-
16	-	-	-	-	-	-	-	-
17	-	-	-	-	-	-	-	-

Notes




* Coordinate with location with frame plan in the NCC and local codes after utilization of the supplied 4 wire 18 gauge 90 card, the control box must be located within 15' of the generator. If an alternate location is desired, additional wiring and/or labor will not be furnished by Lady Greenhouse Mfg. Corp.

Key Notes

Framing Notes:
 G10: Outer Post, typical. Refer to structural drawings for sizes.
 G11: Edge on top of concrete base wall.
 G111: Side wall height, dimensions are from finished floor to bottom of board.
 G112: End post on offset towards truss or structure in order to achieve flush flashing for glazing system.
 G114: Continuous eave.

Glazing Notes:
 G105: 60" x 100" (H x W) double wall insulated panels.
 G211: Aluminum Edge for use - 1/2".
 G217: Masonry base wall, not by Lady, shown for reference. Their verify dimensions.

Equipment Notes:
 G20: Exhaust fan, see equipment sheets for more information.
 G114: Single continuous run of 4 side view.



Ludy.com

122 Railroad Street, New Madison, Ohio 45346 P. 937.596.1921 F. 937.596.9031

Notice:
 The user of this document is responsible for verifying the accuracy of the information contained herein. The user shall verify the accuracy of the information contained herein and shall be responsible for any errors or omissions. The user shall not rely on this document for any purpose other than that intended by the provider.

Ludy GREENHOUSE
 Greenhouse Design and Construction

Proud Founding Member of **NCMA**

Professional Engineer in Responsible Charge of Structural Engineering is:

Chris E. Engle, Inc.
 2010 W. Fry Road, Suite 1200
 Houston, Texas 75082
 Tel: 281.451.4800
 Fax: 281.451.4831
 SLD 1626, P.E.

Design: **C.M.**

Drawing Issue Date: **11-11-09**


Floor Plan
Cypress Springs High School
 7909 Fry Road
 Cypress, Texas 77433

Ludy Present No. **109L608**

GA1.0

iGrow Integrated

Integrated Solutions Save You Money



What is iGrow Integrated?

In order to reduce installation costs and facilitate easier installations, Link4 has introduced the iGrow Integrated line of products for our new 100 Series Environmental Controllers

With a iGrow Integrated contactor relay panel you will receive a UL approved contactor panel with a 100 Series Environmental Controller, conveniently pre-mounted on the door for ease of installation. There's no need to mount two separate boxes with conduits in-between.

Paired With iGrow 400/800

- See how much energy your greenhouse is using and adjust to save money
- Discover which equipment uses the most energy
- Estimate your ROI
- Fine-tune your climate to optimize crop yields

5 Reasons to Choose iGrow Integrated

1. Pre-mounted with Link4's NEW 100 Series Controller
2. Pre-wired to eliminate wiring errors in the field
3. Pre-tested for quality and reliability
4. All-in-one solution is ready to work out of the box
5. Reduced Labor Costs and Reduced Installation Time will Save You Money

High Voltage Directly to Your iGrow!

iGrow Integrated

Link4 CORPORATION
INTELLIGENT CONTROLS

iGrow Key Benefits

Easy Transition from Outdated Thermostats & Early Controllers

- Ideal for small or medium retrofits/new installations
- Can link multiple greenhouses

Track Energy Use and Adjust to Save Money

- iGrow 400/800 monitors energy use for each piece of equipment so you can adjust energy use or improve the greenhouse climate.

Get Advanced Control at an Affordable Price

- No other control system offers these advanced features at similar affordable price.

Easy to Operate and Modify Controls


- iGrow 400/800 uses a simple touch interface and makes control changes easily, without hard wiring.

Get Instant Access to Controls — Remotely

- Download data with a just a USB stick, or easily access controls and make changes from any computer or cell phone — from any distance.

Day & Night System Control

- All day and night equipment operating set-points are monitored — even if workers use manual override — so you always know when equipment is running.



Panel Key Benefits

UL Approved Panel

- The fully UL approved panel satisfies most local electrical inspection requirements for high voltage panels.

Pre-mounted

- To ensure that our panel retains the coveted UL approval and to keep installation costs to a minimum, the Link4 iGrow Integrated comes pre-mounted with an iGrow 100 Series Environmental Controller.

Pre-wired

- We make the wiring connections for you in the factory so the iGrow Integrated contactor relay panel works right out of the box.

Pre-tested

- Each iGrow Integrated is thoroughly tested in-house to ensure quality and reliability.



Link4 Customer Service Back-up
Our experts can assist you before, during, and after installation.

Contact your distributor or Link4 Corporation directly for more information on how the iGrow Integrated systems can maximize your energy cost savings, provide key information for smart crop management, and offer simple yet advanced control of all your greenhouse climate control elements.

Link4 Corporation
187 W. Orangethorpe Ave., Suite 101
Placentia, CA 92870
Toll Free: (866) 755-5465 (LINK)
Fax: (714) 854-7244
Email: Support@link4corp.com
www.link4corp.com

DELIVERING CONFIDENCE THROUGH INTELLIGENT ENVIRONMENTAL CONTROLS AND AUTOMATION SOLUTIONS




Sold by
Horticultural Services, Inc.

Sales Offices in Washington,
Oregon, Idaho, and Hawaii
800-256-0021, fax 253-862-0817
sales@hortservicesinc.com

iGrow 400/800

Entry-Level Greenhouse Controls



Why Use a Controller?

Get real-time energy use and track run time on greenhouse heating and cooling equipment with this simple, entry-level advanced controller system. iGrow 400/800 offers four (400 Model) or eight (800 Model) different controls for:

- Exhaust Fans
- Pad Louvers
- Fan Jets
- Shade Curtains
- Perimeter Heating Systems
- Pad Pumps
- HAF Fans
- Vents
- Unit Heaters
- Other Equipment

With iGrow 400/800:

- See how much energy your greenhouse is using and adjust to save money
- Discover which equipment uses the most energy
- Estimate your ROI
- Easily transfer data to your PC for analysis
- Fine-tune your climate to optimize crop management

6 Reasons to Choose iGrow 400/800

1. Easy Transition from Outdated Thermostats & Early Controllers
2. Track Energy Use and Adjust to Save Money
3. Get Advanced Control at an Affordable Price
4. Easy to Operate and Modify Controls
5. Get Instant Access to Controls — Remotely
6. Day & Night System Control

Track Energy Costs Now!

iGrow 400/800

Link4 CORPORATION
187 W. ORANGETHORPE AVE., SUITE 101
PLACENTIA, CA 92870

6 Key Benefits

Easy Transition from Outdated Thermostats & Early Controllers

- Ideal for small or medium retrofits/new installations
- Can link multiple greenhouses

Track Energy Use and Adjust to Save Money

- iGrow 400/800 monitors energy use for each piece of equipment so you can adjust energy use or improve the greenhouse climate.

Get Advanced Control at an Affordable Price

- No other control system offers these advanced features at similar affordable price.

Easy to Operate and Modify Controls


- iGrow 400/800 uses a simple touch interface and makes control changes easily, without hard wiring.

Get Instant Access to Controls — Remotely

- Download data with a just a USB stick, or easily access controls and make changes from any computer or cell phone — from any distance.

Day & Night System Control

- All day and night equipment operating set-points are monitored — even if workers use manual override — so you always know when equipment is running.



iGrow Integrated™ pictured with iGrow 800™ controller

Entry-Level System & Advanced Capabilities

Accessories give additional capabilities:

- Humidity
- Weather station
- Light
- Outdoor temperature
- Rain
- Anemometer (wind speed/direction)

Optional communication components include:

- Direct network communication module
- Multiple greenhouse communication network
- Alternate data storage on MicroSD card
- Remote control access to smart cell phones



Optional iGrow Integrated™ relay panel:

- Standard electrical outlets for simple installation
- Prewired relay panel for controller
- Two medium and two high load contactors



Link4 Customer Service Back-up
Our experts can assist you before, during, and after installation.

Contact your distributor or Link4 Corporation directly for more information on how the iGrow 400/800 Control system can maximize your energy cost savings, provide key information for smart crop management, and offer simple yet advanced control of all your greenhouse climate control elements.


Link4 Corporation
187 W. Orangethorpe Ave., Suite 101
Placentia, CA 92870
Toll Free: (866) 755-5465 (LINK)
Fax: (714) 854-7244
Email: Support@link4corp.com
www.link4corp.com

DELIVERING CONFIDENCE THROUGH INTELLIGENT ENVIRONMENTAL CONTROLS AND AUTOMATION SOLUTIONS



Sold by
Horticultural Services, Inc.

Sales Offices in Washington,
Oregon, Idaho, and Hawaii
800-256-0021, fax 253-862-0817
sales@hortservicesinc.com



CONSTRUCTION MANUAL

EQUIPMENT, FRAMING, AND COVERING OPTIONAL

THE
VAIL
GREENHOUSE

V-CVE
08/20/08

NEXUS GREENHOUSE
CORPORATION
1999 LINDY DR.
NORTHOLEEN, COLORADO 80451

NEXUS
2007 457-0199


VAIL GREENHOUSE
GENERAL CONSTRUCTION MANUAL

READ THIS FIRST


NOTES TO BUILDER

1. THIS BOOKLET IS INTENDED TO HIGHLIGHT THE DETAILS NECESSARY FOR THE CONSTRUCTION OF EACH PARTICULAR GREENHOUSE.
2. THE CONSTRUCTION BOOKLET WILL INCLUDE ONLY THOSE DETAILS PERTAINING TO YOUR HOUSE.
3. THE PARTS LIST IS CONSTRUCTED IN SUCH A WAY THAT THE STRUCTURE IS BROKEN DOWN INTO DIFFERENT SECTIONS UNDER HEADINGS SUCH AS: TRUSSES, SIDE WALL FRAMING, ETC. THE PARTS THAT ARE USED TO BUILD THOSE SECTIONS ARE LISTED UNDER THEIR RESPECTIVE HEADINGS. THIS IS ALSO DONE SO PARTS IN THE FIELD THAT CANNOT BE IDENTIFIED, CAN BE FOUND ON THE PARTS LIST.
4. WHEN CALLING NEXUS FOR CONSTRUCTION ASSISTANCE, THE JOB NUMBER AND NAME SPECIFIED ON THE PARTS LIST OR BLUEPRINTS WILL BE NEEDED.
5. IT WILL BE HELPFUL TO HAVE A COPY OF BOTH THE PARTS LIST AND CONSTRUCTION BOOKLET ON HAND WHEN CALLING NEXUS FOR CONSTRUCTION ASSISTANCE.


THIS BOOKLET AND DRAWINGS HAVE BEEN CHECKED BY _____ FOR
CORRECTNESS.




GUTTER




GS-2
GUTTER SADDLE



COLUMN CAP
(FOR 3" SQ. COLUMN
OR 4" COLUMN CAP
SIMILAR IN DESIGN)




PURLIN CAP




GS-5
GUTTER SPLICE
(GLASS ROOF)




EPDM1
ADHESIVE BACKED
RUBBER SPACER
(USED AT THE
8mm ROOF ONLY
TRIPLEWALL)




EPDM1
ADHESIVE BACKED
RUBBER SPACER
(USED AT THE
8mm ROOF ONLY
TWINWALL)




KNEE BRACE BRACKET
B-13 FOR 3" SQ. COLUMN
B-14 FOR 4" SQ. COLUMN




KNEE BRACE BRACKET
B-13b FOR 3" SQ. COLUMN
B-14b FOR 4" SQ. COLUMN
(SHADE OR SIDEWALL VENT)




INTERNAL WALL CONNECTOR
(C-4)




RIDGE SPACER
(RS-2)



DC-2 CORRUGATED
CLOSURE STRIP
(HI-CORR.)
(GUTTER ONLY)




DC-1 CORRUGATED
CLOSURE STRIP
(STANDARD)




RIDGE END CAP
(RC-11a)



(RC-11b)



SINGLE BENT SWAY ROD BRACKET
(SB-1)




DOUBLE BENT SWAY ROD BRACKET
(SB-2)


NOTE: PARTS MAY VARY IN LENGTHS.
NOT ALL ITEMS SHOWN ARE USED IN EVERY GREENHOUSE INSTALLATION.

DATE
V3-A
12/22/08


NEXUS GREENHOUSE
CORPORATION
1093 LIBBY DR.
NORTH PLUM, TEXAS 75062-2623




PART IDENTIFICATION
FOR THE VAIL GREENHOUSE




L-1
(2) HOLE ATTACHMENT LUG




L-6
(3) HOLE ATTACHMENT LUG




L-3B
(1) SLOTTED HOLE
ATTACHMENT LUG FOR SHUTTER




L-7
(3) SLOTTED HOLE
LUG FOR WINDOW EXTRUSIONS




L-2
(3) HOLE ATTACHMENT LUG




C-13a CLIP
KNEE BRACE CLIP FOR
NON-STANDARD COLUMNS




L-8
(3) SLOTTED HOLE
LUG FOR NATIONAL ROOF
SYSTEM W/ STEEL HOUSE




L-1A
(1) SLOTTED, (1) HOLE
ATTACHMENT LUG METL-SPAN



L-3
(2) HOLE ATTACHMENT LUG




C-23 CLIP
KNEE BRACE CLIP
HEATER SUPPORTS,
AND WIND BRACING




B-20 BRACKET
FOR HEATER
SUPPORTS




SL-23
(2) HOLE ATTACHMENT LUG




IBC-20



IBC-10



IBL-15




IBL-16

FOR INTERMEDIATE BOWS
ON POLY COVERED ROOFS



NOT ALL ITEMS SHOWN ARE USED IN EVERY GREENHOUSE INSTALLATION.



END CAP (EC-8)



BAR CAP (BC-816)



BAR BASE (BB-816)



H-SPLICE
(H-8)



ALUM. FRAMING CHANNEL
(FC-12)



CAP



BASE
NEXUS
POLY LOCK



GABLE EXTRUSION CAP
(GC-35)




GABLE EXTRUSION
(GE-35)



EXTERIOR
FACE


U-CAP (U-8)



ROOF RAIL (RR-8)




ROLL TRACK
(FOR CURTAIN WALLS)
(RT-1)




ROLL TRACK
(FOR ZEPHYR CURTAIN VENT)
(ZRT-7)



SIDEWALL GUTTER
RAIL (GR-11)
FOR 3\"/>



ALUMINUM RIDGE (AR-11)



EAVE LOCK BASE




DOUBLE LOCK BASE




SIDEWALL GUTTER
RAIL (GR-224)
FOR 4\"/>

NOTE: PARTS MAY VARY IN LENGTHS.
NOT ALL ITEMS SHOWN ARE USED IN EVERY GREENHOUSE INSTALLATION.



NOTE: WHEN USING THE SELF DRILLING OR THE PAN HEAD SCREWS, NO PILOT HOLE IS NECESSARY.



TOOLS NEEDED

TOOLS NEEDED TO CONSTRUCT A NEXUS GREENHOUSE:

COLUMN LAYOUT - SITE PREPARATION

1. TRANSIT (THIS TOOL IS IMPORTANT TO ASSURE ALL LINES ARE PERFECTLY SQUARE AND TO PLACE FALL IN WORKING LINES. NEXUS RECOMMENDS ONLY EXPERIENCED OPERATORS USE IT.)
2. SHOVEL
3. POST HOLE DIGGER
4. LEVEL
5. 100' TAPE MEASURE
6. HAMMER
7. NAILS (10d.)
8. MASONS LINES (250' MINIMUM)
9. CIRCULAR SAW
10. 2" X 4" 8' PER INTERMEDIATE BATTER BOARD-
12' PER CORNER BATTER BOARD
11. 1" X 4" 4' PER INTERMEDIATE BATTER BOARD-
8' PER CORNER BATTER BOARD

REFER TO
PAGE 5D FOR
ESTIMATE OF
QUANTITY

GREENHOUSE CONSTRUCTION-

- | | |
|--|--|
| 1. SCREW GUN WITH 5/16" AND 3/8" CHUCKS | 12. POWER MITER SAW |
| 2. WRENCHES: 1/4", 5/16", 3/8", 1/2" | 13. 3/8" POWER DRILL |
| 3. HAMMER | 14. EXTENSION CORDS, NOTE: A DROP IN VOLTAGE OCCURS IN LONG CORDS. |
| 4. RUBBER MALLET | 15. LADDERS / LIFTS |
| 5. TAPE MEASURE | 16. CAULKING GUN |
| 6. CRESCENT WRENCH: 6" & 8" | 17. SAFETY EQUIPMENT AS REQUIRED |
| 7. SOCKETS & RATCHET: 1/4", 5/16", 3/8", 1/2" | |
| 8. CHALK LINE | |
| 9. LEVEL | |
| 10. ROPE | |
| 11. CIRCULAR SAW W/ CUTTING BLADES FOR WOOD, METAL AND VENEER BLADES FOR SHEETS. | |

IMPORTANT

IMPORTANT:

Refer to Blueprint for size and location of greenhouse. Familiarize yourself and crew with blueprints, parts, and construction booklet. Nexus recommends you completely read entire construction booklet before beginning construction to eliminate unnecessary work and parts replacement. This also is a good time to inventory the complete job. (See unloading and inventory sheet enclosed in barrels.)

BUILDING SITE PREPARATION:

Building site should be free of all debris and obstruction. Land should be flat or graded according to desired land fall. If flat: Fall must be placed in working lines.

GREENHOUSE LAYOUT (SEE LAYOUT DETAIL)

1. Measure and stake out corners of greenhouse.
- 2.** Place transit over one corner, shoot lines so that building outline is perfectly square.
3. With post hole digger, dig holes for batterboards (allow 2'-3' setbacks) place horizontals 2' above grade.
4. Run mason's lines to form perimeter of building.

Note: mason lines is offset to one side of column see column setting detail.

5. Stake out intermediate column locations.
6. Take down mason's lines.
7. Drill caisson holes as shown on caisson details. **THESE ARE SUGGESTED FOOTINGS.** Check with local building dept. for local soil conditions.
8. Reset mason's lines in original location. Using a magic marker, mark mason's line to represent column centerline locations.
9. Check that holes and marks on mason's lines match up. Enlarge holes with shovel if necessary.
10. You are now ready to set columns.

** NEXUS RECOMMENDS THAT ONLY EXPERIENCED OPERATORS USE THE TRANSIT TO INSURE ACCURACY.

HELPFUL HINT: CAISSON HOLES FOR GABLE POSTS, DOOR POSTS AND VENT POSTS CAN BE DRILLED AT THIS TIME ALSO, BUT POSTS SHOULD NOT BE SET AT THIS TIME.

SETTING COLUMNS (SEE COLUMN SETTING DETAIL)

1. Layout columns to the inside of the building, one column per caisson hole.
2. Measuring from the top of the column, (drilled end) make a mark equal to column height (out of ground) minus the average batter board height (i.e., 8'0" out of ground column height (-) 2'0" average batterboard height = 6'0"). Mark the column 6'0" from the top. Make sure your line is on one of the column sides that is not drilled.
3. Mark all columns.
4. Pour concrete (2500 psi, 2-3 slump (stiff mix), 3/4" rock) see caisson details. A stiff concrete mix will allow the column to suspend itself without bracing.
5. Lower column into concrete about halfway between bottom of column and your mark, plumb and check for position in relation to mason's line. Reset if necessary.
6. Lower column so that mark on column is even with mason's line. Center column on mark located on mason's line. Keep column 1/16"-1/8" away from mason's line to eliminate distorting line. Level column. (Note: Position of holes in column should face each other running the length of the house.)
7. Repeat procedure for remaining columns.
8. Periodically return to columns previously set and check to make sure columns are plumb and on mark.
9. Allow concrete to cure for a minimum of 24 hours before setting trusses.

IMPORTANT

PAGE
V5-B
DATE
08/21/08

NEXUS GREENHOUSE
CORPORATION
17881 LINDSEY DR.
NORTHGLENN, COLORADO 80233



SITE PREPARATION


(4) 3/4" HOLE FOR COLUMN CAP

4" SQ. COLUMN

1/2" X 8" CORNER PLATE WELDED TO BASE

(2) 5/8" Ø HOLES

CUT OFF




(4) 3/4" HOLE

4" SQ. COLUMN

(2) 5/8" Ø HOLES

1 TOP VIEW

SCALE: 1/4"=1"



(4) 3/4" HOLE FOR COLUMN CAP

4" SQ. COLUMN


1/2" X 8" CORNER PLATE WELDED TO BASE

(2) 5/8" Ø HOLES

SEE PARTS LIST FOR LENGTH

2 FRONT VIEW

SCALE: 1/4"=1"





BASE V5-P
DATE 08/22/08


NEXUS GREENHOUSE CORPORATION
10801 LEROY DR.
NORTHGLENN, COLORADO 80331

NEXUS
(303) 451-0999


4" SQ. COLUMN WITH
1/2" X 8" SQ. CORNER PLATE




1 TOP VIEW
SCALE: 1/4"=1"



2 SIDE VIEW
SCALE: 1/4"=1"




3 FRONT VIEW
SCALE: 1/4"=1"




GREENHOUSE LAYOUT

1. LEVEL GROUND.
2. SET BATTER BOARDS AND ELEVATIONS.
3. CHECK LAYOUT FOR SQUARE BY MEASURING DIAGONALS.




SET COLUMNS

1. LAYOUT AND DIG HOLES FOR COLUMNS.
2. POUR CONCRETE (SEE COLUMN DETAILS).
3. SET COLUMNS IN PLACE.



LAYOUT AND ASSEMBLE TRUSSES

1. PLACE COLUMN CAP AND SADDLE ASSEMBLY ONTO TRUSS. (USE 1/2" X 3-1/2" HEX BOLTS)
 2. NOTE THE OFFSET OF GABLE TRUSSES.
 3. HAND TIGHTEN BOLTS PLUS A QUARTER TURN WITH A WRENCH.
- DO NOT USE AN IMPACT WRENCH!!**



ATTACH TRUSSES AND PURLINS (OPTIONAL PURLIN CAPS)


1. HANG GABLE TRUSS AT LEAST ACCESSIBLE END, AND WORK OUT. NOTE THE OFFSET IS IN CORRECT LOCATION.
2. TIE OFF GABLE TRUSS USING ROPE.
3. PLACE SECOND AND THIRD TRUSSES (LINE TRUSSES) IN SAME MANNER.
4. ATTACH SIDE ROOF PURLINS (2 RUNS MIN.). **NOTE: USE PURLIN CAPS IF APPLICABLE.** DO NOT SET OR COMPLETELY TIGHTEN BOLTS AT THIS TIME.
5. REPEAT ABOVE PROCEDURE UNTIL STRUCTURE IS COMPLETE.

REV
V6-A
DATE
08/22/08

NEXUS GREENHOUSE
CORPORATION
1958 LENOX BLVD
NORTHEAST, COLORADO 80533



BASIC CONSTRUCTION SEQUENCE
FOR THE VAIL STRUCTURE




5

RIDGE EXTRUSION AND UPPER SWAY ROD ATTACHMENTS

1. ATTACH RIDGE PURLIN AND RIDGE EXTRUSION AS DESCRIBED ON PAGES 10A&B
2. SET AND LOOSELY TIGHTEN PURLIN BOLTS.
3. INSTALL UPPER SWAY RODS ON ROOF ONLY.

PAGES 10A - 12A-D




6

INSTALL GUTTERS

PAGES 13-17

1. NOTE PROPER LAP FOR WATER DRAINAGE.
2. AFTER GUTTERS ARE INSTALLED, INSTALL THE REST OF THE SWAY RODS.
3. PLUMB STRUCTURE.




7

ATTACH KNEE BRACES

PAGE 18

1. SEE PLANS FOR CORRECT LOCATIONS
2. VERIFY THE CORRECT BRACKETS WITH PARTS LISTS




8

ATTACH GABLE POSTS

PAGE 19


1. SEE PLANS FOR CORRECT LOCATIONS
2. SQ. POST MAY BE SUBSTITUTED FOR 2" SQ. POSTS SEE PARTS LIST TO VERIFY SIZE AND LOCATION.



9

INSTALL WIND BRACING (OPTIONAL)


1. SEE PLANS FOR LOCATION
2. SEE PARTS LIST FOR LENGTHS
3. IF SHADE SYSTEM USED NO WIND BRACES ARE INCLUDED



10

INSTALL DOOR POSTS


1. SEE PLANS FOR LOCATION
2. CHECK DOOR SPECIFICATIONS FOR INSTALLATION.
3. DOOR FRAME ARE MODULAR AND MAY BE MOVED AT OWNERS DISCRETION



11

INSTALL WALL MEMBERS


1. INSTALL DOOR POSTS BEFORE WALL MEMBERS.
2. SEE PLANS FOR NUMBER OF WALL MEMBERS AND THEIR SPACINGS.



12


INSTALL EQUIPMENT AND EXTRUSIONS

1. SEE PLANS FOR CORRECT LOCATIONS
2. ATTACH ROOF COVERING EXTRUSIONS i.e. ROOF RAILS, GABLE EXTRUSIONS FOR TWINWALL COVERING; LAYOUT BAR BASE EXTRUSIONS
3. ATTACH SIDE COVERING EXTRUSIONS i.e. GUTTER RAILS, FRAMING CHANNEL etc.




INSTALL ROOF COVERING

- 1. SEE MANUFACTURER INSTRUCTIONS




INSTALL SIDEWALL COVERING

- 1. INSTALL FLASHINGS WHERE APPLICABLE
- 2. SEE MANUFACTURER INSTRUCTIONS



INSTALL GABLE END COVERING

- 1. INSTALL FLASHINGS WHERE APPLICABLE
- 2. SEE MANUFACTURER INSTRUCTIONS



INSTALL DOORS

- 1. SEE MANUFACTURER INSTRUCTIONS




TRUSS/COLUMN ATTCHMENT:

1. While concrete caissons cure (allow 24 hours) lay trusses out on ground. Be sure all red painted ends of the trusses are on the same side of the house. Insert column cap stub into truss ear, next seat gutter saddle on the column cap and bolt together with a 1/2"x 3-1/2" hex head bolt (**HAND TIGHTEN ONLY**) Perform the same operation on opposite side of truss, for the first house only.
2. With lifting equipment, (i.e. forklift or the like), secure first gable truss (welded offset gable trusses) to column with 1/2" hex head bolt. After truss is placed correctly, secure to ground with ropes (See Detail 7B). It is recommended to start at the least accessible gable and work toward the opposite end of the house.

PURLIN / TRUSS ATTACHMENT:

1. Place 2nd, 3rd, etc. truss (line trusses) on columns in the same manner) then attach at least two roof purlins to trusses to help secure structure. Keep ropes intact.(Be sure to start with a roof starter purlin (red end) and proceed to line purlins (no paint) and end with finish purlin (white end)). Be sure to install the correct size, guage and type of purlin in it's correct location. **Purlin cap, if applicable, should be installed with the purlins**. Refer to the parts lists and blueprints for lengths and locations. Use a 3/8" carriage bolt to attach purlins to truss chord. **HAND TIGHTEN ONLY!** Take note as to which bays contain sway rods as the brackets should be installed appropriately (see page 11).
2. Continue process until all trusses have been set and are held in place by support purlins.
3. Now return and attach all purlins to trusses along with the appropriate sway rod brackets. **BOLTS SHOULD BE HAND TIGHTENED ONLY!!**
4. Plumb both gable trusses and secure to ground with ropes. This process will "square up" the building. Now set bolts with a hammer and tighten nuts with a wrench or ratchet.



DETAIL FOR TIE OFF


!! CAUTION !!

INSTALL NUTS ON 1/2" BOLTS AND TIGHTEN BY HAND. TIGHTEN AN ADDITIONAL 1/4" TURN ONLY WITH A HAND WRENCH.

CASTINGS ARE DESIGNED FOR SNUG FIT

*** DO NOT USE AN IMPACT GUN ***


1/2" X 3-1/2" HEX BOLT w/NUTS



COLUMN CAP ASSEMBLED


OUTSIDE OF STRUCTURE

INSIDE OF STRUCTURE



TYPICAL COLUMN CAP ASSEMBLY


OUTSIDE OF STRUCTURE



HEX BOLT 1/2" X 4-1/2" OR 5-1/2" W/ SWAY RODS (3" SQ COLUMN), 1/2" X 5-1/2" OR 6-1/2" W/ SWAY RODS (4" SQ. COLUMN)

TYPICAL GABLE TRUSS ATTACHMENT

HEX BOLT 1/2" X 4-1/2" OR 5-1/2" W/ SWAY RODS (3" SQ COLUMN), 1/2" X 5-1/2" OR 6-1/2" W/ SWAY RODS (4" SQ. COLUMN)







3" OR 4" SQ. COLUMN (TYPICAL)

TYPICAL LINE TRUSS ATTACHMENT

NOTES:

- *1. IF PURLIN CAP IS UTILIZED SEE DETAIL 10, IT MUST BE INSTALLED WITH PURLIN RUNS.
2. A FINISH PURLIN (P10F) IS USED, FOR SINGLE BAY SPANS. THE PURLIN RUNS ARE 10'5" OR 12'5" LENGTHS, DEPENDING ON BAY LENGTHS.
3. SEE BLUEPRINTS FOR LOCATIONS AND QUANTITY OF SWAY RODS.
4. SEE PAGES 12A, B, C, AND D FOR SWAY ROD INSTALLATIONS.
5. USE 3/8 X 6" CARRIAGE BOLTS WHERE SWAY ROD BRACKETS ARE ATTACHED.
6. ATTACH SWAY ROD BRACKETS AS PURLINS ARE INSTALLED.

NOTE: USE 1/4" X 2" X 2" SPACERS BETWEEN ALL 2" SQ. PURLINS AND TOP CHORDS OF TRUSSES (EXCEPT AT A TRIUM VENT PURLINS) WHEN THE HOUSE HAS A GLASS ROOF. SEE PARTS LIST.






DRAWING V9-A
 02/25/11
 NEXUS GREENHOUSE CORPORATION
 1999 LIBBY DR.
 NORTHGLENN, COLORADO 80531
 (970) 491-9199
 NEXUS

2" SQ. ROOF PURLIN INSTALLATION FOR THE VAIL WITH 4" SQ. COLUMNS


NOTES:

1. USE 3/8" X 6" CARRIAGE BOLTS AT TRUSSES, WHERE SWAY ROD BRACKETS ARE ATTACHED (SEE BLUEPRINTS).
2. ATTACH SWAY ROD BRACKETS AS PURLINS ARE INSTALLED.
3. WHEN 8MM POLYCARBONATE IS USED AS COVERING, THE RS-2 SPACER (1/2" X 2" SQ.) IS USED TO OFFSET THE AR-11 EXTRUSION AND RIDGE PURLIN FROM TRUSS.
4. SEE CAULKING MANUFACTURER SPECIFICATIONS AS TO CORRECT APPLICATION PROCEDURES, DIRT AND TEMPERATURE EFFECT PERFORMANCE.





NOTE: SEE CAULKING MANUFACTURER SPECIFICATIONS, AS TO THE CORRECT APPLICATION PROCEDURES; DIRT AND TEMPERATURE EFFECT PERFORMANCE.



PAGE
V11-B


DATE
01/13/09

NEXUS GREENHOUSE
CORPORATION
(USE 16mm OR
NORTHGLINN, COLORADO 8052)




NEXUS
(303) 457-9199

AR-11 ATTACHMENT FOR 8mm AND
CORRUGATED VENT AND NON-VENTED ROOFS

NON-VENTED



VENTED






PAGE
VII-C
DATE
07/14/08


NEXUS GREENHOUSE CORPORATION
1993 LEROY DR.
NORTHGLENN, COLORADO 80535

NEXUS
(970) 457-4109

RC-11 ATTACHMENTS FOR
VENT AND NON-VENTED ROOFS



NOTES: 1. NOT ALL HOUSES HAVE ROOF SWAY RODS AT COLUMNS. (SEE BLUEPRINTS)
2. IF 4" COLUMNS ARE USED THE HARDWARE ITEMS IN PARENTHESIS ARE TO BE USED.



STEP 1: ATTACH A DOUBLE BENT SWAY ROD BRACKET TO COLUMN CAP USING EXISTING COLUMN CAP-TO-COLUMN BOLT.
STEP 2: FIELD DRILL A 7/16" HOLE 3" ABOVE FINISH FLOOR.
STEP 3: ATTACH ANOTHER DOUBLE BENT BRACKET IN THIS HOLE USING A 3/8" CARRIAGE BOLT.
STEP 4: AFTER GUTTERS ARE INSTALLED PLUMB BAYS, BY TIGHTENING ALL THREAD RODS INTO BRACKETS.

DATE
12-A
REVISED BY
07/14/08


NEXUS GREENHOUSE
CORPORATION
1800 LEGACY DR.
ROCKY HILL, ILL. 62666-0001




(800) 457-9448

SWAY ROD BRACKET INSTALLATION
W/ AR-11 RIDGE


- NOTES:**
1. CHECK BLUEPRINTS FOR SWAY ROD LOCATIONS
 2. INSTALL RODS LOOSE INITIALLY
 3. THE HOUSE SHOULD BE PLUMB BEFORE TIGHTENING SWAY RODS
 4. IT IS BEST TO WORK IN CREWS OF 2, TIGHTENING THE SAME ROD PAIRS ON OPPOSING SIDES OF THE ROOF.
 5. NUMBER OF ROOF PURLINS MAY VARY FROM HOUSE TO HOUSE.




TOP VIEW EVEN SPACING



TOP VIEW ODD SPACING






- NOTES:
1. CHECK BLUEPRINTS FOR SWAY ROD LOCATIONS
 2. INSTALL RODS LOOSE INITIALLY
 3. THE HOUSE SHOULD BE PLUMB BEFORE TIGHTENING SWAY RODS
 4. IT IS BEST TO WORK IN CREWS OF 2 TIGHTENING THE SAME ROD PAIRS ON OPPOSING SIDES OF THE ROOF.
 5. NUMBER OF ROOF PURLINS MAY VARY FROM HOUSE TO HOUSE.

FIGURE
12-G
DATE
07/14/08

NEXUS GREENHOUSE CORPORATION
1985 LIBBY DR.
NORTOLLEIGH, OHIO 44133
NEXUS
(330) 497-2110

SWAY RODS INSTALLATION IN-BETWEEN
WEB MEMBERS



- NOTES:
1. NOT ALL HOUSES HAVE SWAY RODS AT COLUMNS. (SEE BLUEPRINTS)
 2. INSTALL RODS LOOSE INITIALLY
 3. THE HOUSE SHOULD BE PLUMB BEFORE TIGHTENING SWAY RODS
 4. IT IS BEST TO WORK IN CREWS OF 2, TIGHTENING THE SAME ROD PAIRS ON OPPOSING SIDES OF THE BAY.


FORM 12-H
DATE 01/13/09

NEXUS GREENHOUSE CORPORATION
10881 LEROY DR.
NORTHCLIFF, COLORADO 80623
NEXUS
(303) 437-9199

SWAY RODS INSTALLATION FOR ROOF TO COLUMN ATTACHMENTS

NOTE:

THE GUTTER END W/ (2) HOLES IS PLACED ON TOP OF THE END W/(4) HOLES. THE UPPER GUTTER HOLES SHOULD LINE UP WITH THE HOLES CLOSEST TO END OF THE LOWER GUTTER. WHEN THIS IS DONE, THE END OF THE UPPER GUTTER SHOULD SIT APPROXIMATELY IN THE MIDDLE OF THE SADDLE.





DATE 08/27/08

NEXUS GREENHOUSE CORPORATION
1083 LEROY DR.
NORTON, COLO. 80451






GUTTER SYSTEM ASSEMBLY FOR 8mm, CORRUGATED OR POLY ROOF COVERING



(4) 3/8" x 1 1/2" HEX BOLTS W/
FLAT WASHER & 3/8" x 1" O.D. NEOPRENE WASHER

AFTER SECURING THE GUTTER SYSTEM IN PLACE TO THE CAP AND SADDLE, FIELD DRILL (2) 5/16" DIA. HOLES EACH GUTTER FOR (2) 1/4" x 3/4" HEX BOLT WITH NEOPRENE WASHER AND HEX NUT ON INSIDE. CHECK TO SEE IF YOUR STRUCTURE REQUIRES A GUTTER RAIL FOR SIDE WALL. REFER TO 17A AND 17B FOR GUTTER RAIL DETAILS.

BUTYL CAULKING GUTTER LIP TO GUTTER LIP APPLY CAULKING BEFORE NESTING GUTTER.



14
08/27/08

NEXUS GREENHOUSE CORPORATION
1983 LEROY DR.
MONTICELLO, COLORADO 81433
NEXUS
(303) 457-7109

GUTTER DOWNSPOUT ASSEMBLY

SEAL IN...OR SEAL OUT

WHEN INSTALLED IN A SEALING APPLICATION, THE WASHER COMPRESSES AGAINST EITHER A FLEXIBLE OR AN INFLEXIBLE SURFACE TO PERMANENTLY SEAL IN OR OUT ANY OPERATING ENVIRONMENT, WHETHER NATURAL OR INDUSTRIAL. FACING MATERIALS ARE ENGINEERED TO PROVIDE OPTIMAL RESISTANCE TO WEATHERING FROM OZONE, ULTRAVIOLET LIGHT AND/OR CHEMICAL AGENTS.

CUSHIONING AND VIBRATION CONTROL

AS THE WASHER IS COMPRESSED AND FASTENED AGAINST A SUBSTRATE, THE FACING MATERIAL SERVES AS A PERMANENT CUSHION. THIS FEATURE PROTECTS THE SUBSTRATE FROM INSTALLATION DAMAGE (SPINNING FASTENER AND/OR TORQUE) AND FROM VIBRATION DAMAGE DURING THE PRODUCT'S LIFE CYCLE.



INSUFFICIENT TIGHTENING

Likely to cause leakage under seal and around fastener.



CORRECT INSTALLATION

Tight against surface, Seal flows inward to seal minor fastener diameter and surface voids.



EXCESSIVE TORQUE


Causes reverse dish. Leakage under seal possible.

PAGE
13-C
DATE
08/27/08

NEXUS GREENHOUSE
CORPORATION
1981 LEROY CTR.
NORTHGLENN, COLORADO 80633







CORRECT BOLT TIGHTENING
INSTALLATION




NO. V17-B
DATE 08/28/08

NEXUS GREENHOUSE CORPORATION
JAMES LEROY DR.
NORTH LEBANON, CO. 43041-3122
NEXUS
(601) 657-9199

GR-224 GUTTER RAIL
ATTACHMENT FOR 4" SQ. COLUMNS




NOTE: THE HARDWARE LISTED IN PARENTHESSES IS NEEDED
 WHEN 4" SQ. COLUMNS ARE USED.



NOTE:


1. SEE PLANS FOR SPECIFIC NUMBER AND LOCATION OF GABLE POSTS.
2. SET DOOR POSTS, IF APPLICABLE, BEFORE MOUNTING WALL MEMBERS.
3. SEE PLANS FOR PLACEMENT OF WALL MEMBERS.
4. (L-1) 2 HOLE LUGS ARE SET WITH #14 x 1" SD. SCREWS.



790
V19-TA
REV
11/05/10


NEXUS GREENHOUSE
CORPORATION
1000 LLOYD DR.
MORTENBANK, COLORADO 80504
NEXUS
303 677 9139

2" X 4" VERTICAL TRUSS REINFORCEMENT




STEP #1

SET LOWER LUG AT THE HEIGHT SPECIFIED ON PLANS, TAKING INTO ACCOUNT THE WALL MEMBER RESTS ON TOP OF THE LUG. SEE PLANS FOR EQUIPMENT OPENINGS OR FOR MEMBER HEIGHT.




STEP #2

WALL MEMBERS REST ON THE 2-HOLE LUG AND IS POINT FASTENED W/ (2) #14 X 1" SD SCREWS TO LOWER LUG. THE UPPER LUG IS NOW ATTACHED IN SIMILAR MANNER.




STEP #3

AT FRAMING SPLICES, THE SWAGED END IS INSERTED AND POINT FASTENED ON THE BOTTOM OR SIDE OPPOSITE EQUIPMENT OPENING.



STEP #4

THE FINISHING WALL MEMBER CAN BE CUT TO SIZE, BUT MUST TERMINATE FLUSH WITH OUTER FACE OF COLUMN.



CORNER DETAIL


- NOTES:
1. SET DOOR POSTS, IF APPLICABLE, BEFORE MOUNTING FRAMING.
 2. SEE PARTS LIST FOR LENGTH OF WALL MEMBERS AND THEIR LOCATIONS. (SIDE OR GABLE)
 3. LAYOUT MEMBERS AROUND PERIMETER.
 4. MARK POST FOR WHERE WALL MEMBERS SHOULD GO FOR PROPER LEVELNESS.
 5. A WALL MEMBER CONNECTOR MAY BE USED TO FINISH OUT THE RUN AT A CORNER COLUMN.
 6. IF CAISSONS ARE TO BE USED THEN THE WALL MEMBER SHOULD BE PLACED SO THE TOP FACE IS 6" ABOVE GRADE.

REV 21-A
07/13/09

NEXUS GREENHOUSE
CORPORATION
1000 LIBERTY DRIVE
KOKOMO, INDIANA 46760


NEXUS
(888) 454-0199

2" SQ. WALL FRAMING
INSTALLATION



**HEADER DETAIL
WHEN A FULL BAY
APPLICATION IS NEEDED
WITH NO F-6 FRAMING**

DETAIL "A"



OPTIONAL MITER CUT FOR HEADER AROUND COLUMN

L-1 LUG
3 PER END

DOOR FRAME FLUSH WITH COLUMN

DETAIL "A"
COLUMN

CHECK DOOR PACKAGE

ROUGH OPENING IS SLIGHTLY GREATER THAN DOOR PACKAGE HEIGHT FOR SHIMMING

** CLEARANCE FROM BOTTOM OF (H-1) DOOR HEADER TO F.F. OR GRADE IS ROUGH OPENING **

ROUGH OPENING IS SLIGHTLY GREATER THAN DOOR PACKAGE WIDTH FOR SHIMMING
INSIDE DIMENSION BETWEEN F-6, 2x4 FRAMES

8" DIA. MINIMUM CAISSON

CONCRETE CAISSON

L-1 LUG
HEADER TO COLUMN

H-6, 2" X 4" DOOR HEADER

F-6, 2" X 4" VERTICAL DOOR FRAME

WALL MEMBERS BUTT TO VERTICAL FRAMES AND ATTACHED W/ L-1 LUGS & (2) #14 X 1" SD. SCREWS EA. ABOVE AND BELOW WALL MEMBER

NOTE: IF POSTS AND COLUMN IS ON SLAB, USE BASE PLATED F-6 POSTS


OUTSIDE OF DOOR

USE 4" SQ. X 3/16" PLATE WELDED TO 2" X 4" DOOR POST

**** THIS FRAMING DETAIL IS NOT USED FOR SLIDING DOORS **
** SEE DF-6 FRAMING DETAILS FOR SLIDING DOORS.**


**** THIS FRAMING DETAIL IS NOT USED FOR SLIDING DOORS ****
**** SEE DF-6 FRAMING (V21-B-F) DETAILS FOR SLIDING DOORS.**

NOTE: IF POSTS AND COLUMN IS ON SLAB, USE BASE PLATED F-6 POSTS



USE 4" SQ. X 3/16" PLATE WELDED TO 2" X 4" DOOR POST

DETAIL "A"



TYP. L-1 LUGS
W/ (2) #14 X 1" SD SCREWS
BOTH SIDES OF 2" X 4" POSTS

TRUSS BOTTOM CHORD
F-6, 2" X 4" VERTICAL DOOR FRAME
H-6, 2" X 4" SQ. DOOR HEADER
FITS BETWEEN F-6 FRAME

DETAIL "A"

WALL MEMBERS BUTT TO VERTICAL 2x4 FRAMES AND ARE LUGGED W/ L-1 LUGS AND (2) #14 X 1" SD SCREWS EA. ABOVE AND BELOW WALL MEMBER

CHECK DOOR PACKAGE

ROUGH OPENING IS SLIGHTLY GREATER THAN DOOR PACKAGE HEIGHT FOR SHIMMING
** CLEARANCE FROM BOTTOM OF (H-1) DOOR HEADER TO F.F. OR GRADE IS ROUGH OPENING **

ROUGH OPENING IS SLIGHTLY GREATER THAN DOOR PACKAGE WIDTH FOR SHIMMING
INSIDE DIMENSION BETWEEN F-6, 2x4 FRAMES

8" DIA. MINIMUM CAISSON

CONCRETE CAISSON



PAGE **D1-B**
DATE **01/13/09**

NEXUS GREENHOUSE CORPORATION
10884 LIBERTY DR.
NORTHTULLAH, COLORADO 80533






F-6, DOOR FRAMING AT GABLE END
INSTALLATION DETAIL

8mm POLYCARBONATE COVERING



- NOTES: 1. VERIFY DOOR R.O. BEFORE SETTING POSTS.
 2. SET DOOR POSTS BEFORE MOUNTING WALL MEMBERS.
 3. DOOR FRAME LOCATIONS ARE SHOWN ON BLUEPRINTS. VERIFY WITH OWNER BEFORE INSTALLATION.
 4. EXACT PLACEMENT OF DOOR FRAMES MAY VARY FROM PLANS.
 5. WALL MEMBER FRAMING IS CONTINUOUS AND MUST BE CUT OUT FOR DOORWAYS.

CORRUGATED COVERING





MITERED CORNERS
CORNERS OF FRAMING CHANNEL


27
 09/11/08

NEXUS GREENHOUSE CORPORATION
 1088 LIBBY DR.
 NORTHGLENN, COLORADO 80531
 (303) 467-1199
 NEXUS


COVERING TERMINATION
 AT DOOR FOR POLYCARBONATES



SEE FAN PLACEMENT DETAILS




FAN PLACEMENT



SECTION A-A THRU SIDE

REFER TO BLUEPRINT FOR FAN PLACEMENT

NOTE: IF POSTS AND COLUMN IS ON SLAB, USE BASE PLATED POSTS





FRAMING CHANNEL INSTALLATION

PAGE 1
 NEXUS GREENHOUSE
 CORPORATION
 REVISION
 01/15/09



NEXUS GREENHOUSE CORPORATION
 NEXUS CORPORATION
 10063 LEROY DR. NORTH/101 RYN. COLORADO 80271
 (303) 487-0199

SLANT WALL EXHAUST FAN
 INSTALLATION






PLACEMENT IN TRUSS BY OWNER



1. WHEN THE SHADE SYSTEM IS CLOSED THE HEATER SUPPORTS CLEAR THE CIERATN.
2. VERIFY THE DISTANCE BETWEEN THE HEATER AND THE GABLE END AS PER HEATER MANUFACTURER.
3. THE HEATER PLACEMETN SHOULD BE A MINIMUM OF 12" AWAY FROM CURTAIN IN RETRACTED MODE.

PAGE 05-C
 REVISION 01/15/09
 NEXUS GREENHOUSE CORPORATION
 NEXUS
 1993 LEROY DR. NORTHGLENN, COLORADO 80231 (930) 457-0188

HEATER INSTALLATION WITH S-9 SUPPORTS
 WITH TRUSS-TO-TRUSS SHADE SYSTEM



NOTE: 2 HOLE LUGS AT GABLE POSTS ARE 2" X 3" LUGS TO SPACE STRINGER AWAY TO LINE UP WITH COLUMNS.

OPTIONAL SUPPORT LUGS (SL-23)

**PAD STRINGER INSTALLATION
QUIETAIRE SELF-CONTAINED SYSTEM**


NEXUS
 (303) 457-9199
 NEXUS GREENHOUSE CORPORATION
 1983 LIBBY DR.
 NORTHPLUM, COLORADO 80133
 PART
EQ7-A
 DATE
01/15/09



805 North Hutchinson, Houston, Texas 77005-1566, Phone: 713 228-9471, Fax: 713 228-9425

Page -1-

INSTALLATION INSTRUCTIONS FOR QUIDAIRE STAINLESS STEEL COOLING SYSTEM


COMPONENTS

1. Cooling Pads - Pads come 4" thick and 12" wide x 24", 36", 48", 60", 72" high. Pads may be stacked for higher system.
2. Trough, pump, piping and top cover are furnished with kit.
3. Customer's must furnish framing material.


LOCATION OF THE FAN AND PAD SYSTEM

The cooling pads should be placed in the opposite wall from the fans and should be no more than 250 feet apart to avoid excessive temperature rise and air velocity. The top of the pads should be located near the top of the frame to be cooled.

TYPICAL LAYOUT WHEN PAD TO FAN DISTANCE IS 250' OR LESS




TYPICAL LAYOUTS WHEN PAD TO FAN DISTANCE EXCEEDS 250'



A quality product that lives up to its name

5/8/90

FRAME THE OPENING



- A = Height of the pad minus 1.5"
- B = Length of the system
- C = Pad height plus 7"
- D = Clearance for pump suction


DO NOT REMOVE THE SIDE WALL STRUCTURAL MEMBERS

SUPPORT STRINGERS

The support stringers can be metal or wood and should provide a flat surface for mounting support brackets. The lower stringer should be strong enough to support 2 3/4 pounds per square foot of pad if the trough is to be hung on a stringer with brackets. The trough can also be set on blocks. The trough must be installed level.

When girts over 48" tall or two pieces are used an intermediate stringer 3/4" thick must be installed to prevent pads from blowing out. See drawing below

Existing house sidewall members



SUMP TANK


There is no need for a water collecting sump or reservoir as the trough has sufficient capacity to act as such.

INSTALLING THE SYSTEM

After all the framing has been installed and dimensions have been checked the system components can be installed. Locate all of the packages of the system and sort out the basic package that contains the fittings, end caps, the trough with pump suction hole etc. Start with this package.


INSTALLING THE TROUGH SUPPORT

Set support blocks on a level line and place trough on the blocks



INSTALLING THE TROUGH

Install the end caps in the two sections of trough you have selected for the end sections with the mastic strips as shown. Install the end cap that will have the float valve mounted in it where you wish to bring in the water supply. Install the tank adaptor as shown. The tank adaptor may be installed at the end of short runs (up to 40') but should be in the center of longer runs.




Note: No tank adaptor required when a sump pump is installed in the trough.

Place the mastic strips inside of the u connector and bolt together with the trough.


NOTE: The trough, trough ends and u connectors must be cleaned of the oil film or the mastic strips will not stick and seal.

INSTALLING THE TOP OF THE SYSTEM

Place a pad (2 if double stacked) at each end and in the middle of the trough. Next using a top cover back and pipe support mark the location of the mounting hole at each end and the middle of the system and run a chalk line through these marks. Use this line to line up the top cover back and pipe supports and install with $1/4 \times 1 1/4$ screws. Caulk the top cover back joints as shown.




INSTALLING THE DISTRIBUTION PIPE




INSTALLING THE DISTRIBUTION PIPE Cap


Install the end cap over the distribution pipe and secure with 2-1/4 x 1 1/4 screws as shown. Next cement an elbow, 2' piece of pipe and the threaded adapter to the distribution pipe as shown. Screw the bleed off fitting into the threaded adapter and attach the bleed off tubing as shown. The bleed off tubing should run to the out side of the house or to a drain.



INSTALLING THE PADS

Place the pads in the trough so that they sit on the support lip. If 3" or taller one piece or two piece pads are used pad retainers are required. Install the retainers as shown on the drawing. To install or remove the pads, simply rotate the retainers 90 degrees.





SUPPORT BLOCKS SHOULD BE ON 5' SPACING. BRACKETS FOR OR-FEEL CAN ALSO BE USED INSTEAD OF BLOCKS. MAKE SURE SUPPORT IS ADEQUATELY REINFORCED AND SUFFICIENT DEPTH TO WITHSTAND WEIGHT OF OPERATING SYSTEM.

TYPICAL NO. 1
10' TO 40' SYSTEMS
WITH SUMP PUMP IN TROUGH


NOTE. TROUGH
MUST BE LEVEL

Wet pads and trough system
weight per foot in pounds

Height	4" pads	6" pads
3'	21	28
4'	24	32
5'	27	36
6'	30	40


INSTALLING THE FRONT OF THE TOP COVER


Install the first top cover section, the insert a top cover connector leaving half of it sticking out. The half sticking out will be covered with the next top cover. Continue this process until all of the top cover is installed.



PLUMBING INSTALLATION

All items for installing the plumbing are included with the system. Refer to the drawing for assembly.







NOTE TROUGH MUST BE LEVEL


TYPICAL NO. 3
40' TO 80' SYSTEMS
WITH EXTERNAL MOUNTED PUMP

SUPPORT BRACKETS, IF OTHERS CAN ALSO BE USED INSTEAD OF BLOCKS MAKE SURE SUPPORT IS ADEQUATELY REINFORCED AND SUPPORTS REFER TO WEIGHT CHART FOR HEIGHT PER FOOT OF OPERATING SYSTEM



END VIEW






SUGGESTED MOUNTING WHEN
USING OPTIONAL MOUNTING BRACKETS
NOT INCLUDED WITH TROUGH SYSTEMS
ORDER PART NO. TRMB1-4" OR TRMB1-6" WM

STARTING UP THE SYSTEM

1. Turn on the water supply and let the trough fill up through the float valve. Set the float valve so the water level is 1" to 2" below the pad support lip in the trough. Refer to the instructions packed with the float valve.
2. Prime the pump.
3. Run the system with the end plugs of the distribution pipe removed to flush out the system. Turn off the pump and replace the plugs.
4. Turn the pump back on and make sure all the distribution holes are open. Turn the pump off and install the distribution pipe front cover.
5. Turn the pump back on and adjust the flow valve so all the pads are wet.
6. If the flow valve is open too much water will leak out at the point where the top cover contacts the pads.

MAINTENANCE

1. Drain the trough and system as required to remove sediment.
2. Make sure all parts of the system are working properly. Flow valve, pump, float valve, etc.
3. Check pads for algae growth. To prevent algae growth follow these suggestions.
 - A. Use chlorinated make up water or well water. Do not use water from stock ponds.
 - B. Run fans until pads are dry after turning off system.
 - C. Keep the pads shaded to prevent sunlight from promoting algae growth.
 - D. An algicide may be added if necessary.
4. Maintain PH of the water between 6 and 9 to prevent damage to the pads.
5. Keep the sodium chloride concentration (salt) below 40,000 ppm to prevent build up on the pads.
6. If pads are within reach of livestock or poultry a guard should be installed.



Quietaire Corporation
 Houston, Texas
 Date: 2-1-91 DRAWING NAME: TRSPPLIT
 SCALE: NTS
 STAINLESS STEEL SPLIT SYSTEM

TWINWALL STRUCTURAL SHEETING ROOF INSTALL





HOUSE WITH RIDGE (VAIL, GRAND TETON & TETON)

- 1) Prepare roof rail extrusion (12'-0" piece) for installation by drilling 3/16" weep holes every 16" O.C.
- 2) Install roof rail starting at the outer edge of truss, attaching with #14 x 3/4" SD screws every 16" O.C. being sure that butyl tape has been applied to the roof rail beforehand.
- 3) Begin to install 1st bar base at gable truss by bolting it down to the roof rail with (2) 1/4" x 3/4" hex bolts using the outside edge of the gable truss as a guide. Continue to attach base extrusion at the roof purlins with (2) #14 x 1" SD screws by attaching the base to the lowest leg of ridge extrusion with (2) 1/4" x 3/4" hex head bolts. (Note if vent is utilized, attach base to vent closure.) Note: it is a good idea to use roof sheet as a guide along the edge of the base extrusion to insure it is straight.
- 4) Mark out for next base extrusion being sure to add 3/4" to the width of the sheet. (example: 72" wide sheet + 3/4" space of base) You may measure the previous base to the outside edge of the next base. Attach as previously outlined.
- 5) After completing the base installation, prepare bar caps and end caps for installation by first drilling a 3/16" hole 1-1/2" from the end at the center groove and then every 12" O.C. thereafter.
- 6) Install black gasketing into bar caps and end caps making sure an inch of gasket extends past each end which must be compressed as there are installed to compensate for any shrinkage. (Draw gasket from one end to the other.) DO NOT use silicone sprays or WD-40.
- 7) With the sheeting ready to be installed, the sheet spacers may be installed on each roof purlin. The spacer is an EPDM 1"sq. with a 1/4" hole, with an adhesive backing. Be sure the purlin surface is clean. Sheets have a UV treated surface to be exposed to the outside. Be sure it is installed properly!
- 8) Proceed with a roof sheet to one end of the building and remove 1" of the protective film from top and bottom sheet. Adhere aluminum tape to top and permeable tape to bottom edge. Insert the bottom edge of the sheet into the roof rail allowing it to seal at the bottom of slot. Allow the sheet to lay on the purlins and insert it into the aluminum ridge extrusion, (or vent closure sill if present). Check sheet for proper length, the sheet should lay flat on all purlins and not buckle. If it is long, cut the sheet and reapply foil tape as described previously. Remove protective masking film from both top and bottom surfaces.
- 9) Install the #14 x 1-1/2" SD screws at the purlins with large metal neoprene washers. (These are separate items and assembled rubber side towards sheet.) space screws according to blueprints. Starting at the lowest purlin and working toward the top of the sheet being sure not to over tighten (crushing the cells). Install the #14 x 1" WG/SD screws every 12" at ridge.
- 10) Install aluminum end cap at gable end starting at the roof rail and work toward the peak using #10 x 11/16" ST/SD screws in predrilled 3/16" holes in caps. Screw will bottom out in groove of the base extrusion. Be sure gasket is compressed and above roof rail lip, as shown on details.
- 11) Proceed to the next sheet and repeat procedure installing bar caps as you go.
- 12) Clean sheet at the roof rail and install a continuous bead of silicone caulking to seal roof rail. Note: Polycarbonate sheeting will scratch. Care must be taken in handling sheets.

MADE IN
USA
CVR1-A
REV
07/16/09

NEXUS GREENHOUSE
CORPORATION
1988 LUREY DR.
NORTON, IOWA, CO. 50420-8223
NEXUS
800-457-9199


TWINWALL SHEET INSTALLATION
FOR THE VAIL STRUCTURE



BASE
CVR2-B
DATE
07/16/09

NEXUS GREENHOUSE CORPORATION
1983 LEBOY DR.
NORTH PLUMBE, COLORADO 80732
NEXUS
(303) 453-9197

GE-35 EXTRUSION INSTALLATION
W/ 8mm POLYCARBONATE ROOF COVERING





109
 CVR2-F
 DATE
 01/16/09


NEXUS GREENHOUSE
 CORPORATION
 1989 LUDOVIC BLVD.
 NORTHGLENN, COLORADO 80531





GE-35 EXTRUSION INSTALLATION
 MITER CUT AT PEAK



NOTE:
NOTCH OUT 1/8" OF THE
RR-8N TO ALLOW THE END
CAP TO FIT CORRECTLY



NOTE:
INSTALL ROOF RAIL AND VENT CLOSURE BEFORE
THE BAR BASE EXTRUSIONS. BAR BASE AND CAP ARE
SHIPPED OVER LENGTH AND REQUIRE FIELD CUTTING



PAGE
CYR3-B
DATE
01/16/09

NEXUS GREENHOUSE
CORPORATION
1881 JERICHO DR.
NORTHOPLAND, COLORADO 80233
1888-463-8199
NEXUS

GE-35 EXTRUSION INSTALLATION
W/ ROOF RAIL EXTRUSION

1/4" X 3/4" HEX HD BOLTS W/
NEOPRENE WASHERS
EVERY 16" O.C.

GUTTER

GR-224 GUTTER RAIL
FOR 4" SQ. COLUMN,
GR-11 FOR 3" SQ. COLUMN
SEE V17A OR V17B FOR
GUTTER RAILS INSTALLATIONS

5/8" X 1" RUBBER CLOSURE

#14 X 1" SD/WG SCREWS
EVERY 12" O.C.

SQ. COLUMN

2" SQ. WALL
MEMBER

#14 X 1" SD SCREWS
(2) PER LUG

L-1 LUG, (2) PER
WALL MEMBER

8mm POLYCARBONATE
SIDE WALL COVERING
(ALSO TRIPLE WALL)

SLAB/FOUNDATION
BY OTHERS

#14 X 1" SD SCREWS W/
1" BOUNDED WASHERS
SEE CHART FOR SPACING

BASE PLATE W/
(2) ANCHORS

#14 X 1" SD SCREWS
(2) PER LUG

2" SQ. WALL
MEMBER

L-1 LUG, (2) PER
WALL MEMBER

SLAB/FOUNDATION
BY OTHERS

BASE PLATE W/
(2) ANCHORS

NOTE:
#14 X 1" SD SCREWS W/
1-1/2" BOUNDED WASHERS
FOR TRIPLE WALL COVERING

8mm POLYCARBONATE
SIDE WALL COVERING
(OR TRIPLE WALL)

#14 X 1" SD SCREWS W/
1" BOUNDED WASHERS
SEE CHART FOR SPACING

#14 X 1" SD SCREWS
(2) PER LUG

2" SQ. WALL
MEMBER

L-1 LUG, (2) PER
WALL MEMBER

7/8" TYP.

GRADE

U' CAP

8mm POLYCARBONATE
SIDE WALL COVERING
(OR TRIPLE WALL)

#14 X 1" SD SCREWS W/
1" BOUNDED WASHERS
SEE CHART FOR SPACING

#14 X 1" SD SCREWS
(2) PER LUG

2" SQ. WALL
MEMBER

L-1 LUG, (2) PER
WALL MEMBER

7/8" TYP.

GRADE


6" TYP.
U' CAP

DATE
CVR9-C
DATE
01/16/09

NEXUS GREENHOUSE
CORPORATION
1034 LEROY DR.
NORTHBLEN, COLORADO 80521

NEXUS
(303) 452-9195

8mm POLYCARBONATE SIDEWALL
COVERING INSTALLATION W/ BASE PLATES



NOTE:
 #14 X 1" SD SCREWS W/
 1-1/2" BOUNDED WASHERS
 FOR TRIPLE WALL COVERING


REV. **CVR9-D**
 DATE **01/16/09**

NEXUS GREENHOUSE CORPORATION
 1999 JARVIS DR.
 NORTHGLENN, COLORADO 80660
NEXUS
 (303) 451-9199

8mm POLYCARBONATE GABLE END COVERING INSTALLATION WITH BASE PLATES

SCREW SPACING CHART		
PANEL WIDTH	A	B
4'0"	~ 12"	~ 24"
6'0"	~ 12"	~ 24"
8'0"	~ 6"	~ 12"

NOTE:
 #14 X 1" SD SCREWS W/
 1-1/2" BOUNDED WASHERS
 FOR TRIPLE WALL COVERING



8mm
CVR9-E
 01/1609

NEXUS GREENHOUSE CORPORATION
 1990 LIBERTY DR.
 MONTELEONE, COLORADO 80133
NEXUS
 (303) 467-8109

8mm POLYCARBONATE CORNER COVERING INSTALLATION